

ID	Task Mod	Task Name	Duration	Start	Finish	Gantt Chart																											
						Jul 29, '18							Aug 5, '18							Aug 12, '18							Aug						
						M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	
1		<b>Buena Vista Pavement Rehabilitation</b>	<b>25 days</b>	<b>Wed 7/25/18</b>	<b>Tue 8/28/18</b>	[Gantt bar for Buena Vista Pavement Rehabilitation]																											
2		<b>General</b>	<b>25 days</b>	<b>Wed 7/25/18</b>	<b>Tue 8/28/18</b>	[Gantt bar for General]																											
3		Notice to Proceed	1 day	Wed 7/25/18	Wed 7/25/18	[Gantt bar for Notice to Proceed]																											
4		Mobilization	1 day	Thu 7/26/18	Thu 7/26/18	[Gantt bar for Mobilization]																											
5		Water Pollution Control	17 days	Fri 7/27/18	Mon 8/20/18	[Gantt bar for Water Pollution Control]																											
6		Traffic Control	17 days	Fri 7/27/18	Mon 8/20/18	[Gantt bar for Traffic Control]																											
7		<b>Construction</b>	<b>15 days</b>	<b>Mon 7/30/18</b>	<b>Fri 8/17/18</b>	[Gantt bar for Construction]																											
8		Roadway Excavation	3 days	Mon 7/30/18	Wed 8/1/18	[Gantt bar for Roadway Excavation]																											
9		Remove PCC Driveways	2 days	Mon 7/30/18	Tue 7/31/18	[Gantt bar for Remove PCC Driveways]																											
10		Subgrade Preparation	3 days	Thu 8/2/18	Mon 8/6/18	[Gantt bar for Subgrade Preparation]																											
11		Remove and Replace AC for Digouts	3 days	Mon 8/6/18	Wed 8/8/18	[Gantt bar for Remove and Replace AC for Digouts]																											
12		Place 6" AC	2 days	Thu 8/9/18	Fri 8/10/18	[Gantt bar for Place 6" AC]																											
13		Replace PCC Driveways	2 days	Mon 8/13/18	Tue 8/14/18	[Gantt bar for Replace PCC Driveways]																											
14		Install Striping	1 day	Thu 8/16/18	Thu 8/16/18	[Gantt bar for Install Striping]																											
15		Final Cleanup and Punchlist	1 day	Fri 8/17/18	Fri 8/17/18	[Gantt bar for Final Cleanup and Punchlist]																											

Project: buena vista sch

Task		Inactive Task		Manual Summary Rollup		External Milestone	
Split		Inactive Milestone		Manual Summary		Deadline	
Milestone		Inactive Summary		Start-only		Progress	
Summary		Manual Task		Finish-only		Manual Progress	
Project Summary		Duration-only		External Tasks			