

YUCCA VALLEY SENIOR CENTER KITCHEN REMODEL

ID	Task Name	Duration	Start	Finish	Predecessor	February				March				April			
						1/30	2/6	2/13	2/20	2/27	3/6	3/13	3/20	3/27	4/3	4/10	4/17
1	CONSTRUCTION DURATION IN WORK	59 days	Tue 2/1/22	Fri 4/22/22													
2	MOBILIZATION	5 days	Tue 2/1/22	Mon 2/7/22													
3	ORDER COILING DOOR	10 wks	Thu 2/3/22	Wed 4/13/22													
4	DEMOLITION	5 days	Wed 2/23/22	Tue 3/1/22													
5	PLUMBING	5 days	Tue 3/1/22	Mon 3/7/22													
6	ELECTRICAL	10 days	Thu 3/3/22	Wed 3/16/22													
7	WALL FINISHES	5 days	Mon 3/14/22	Fri 3/18/22													
8	WALK IN REF/FREEZER FLOOR PREP	3 days	Wed 3/16/22	Fri 3/18/22													
9	EXHAUST FAN INSTALL	5 days	Wed 3/16/22	Tue 3/22/22													
10	REF/FREEZER DELIVERY	1 day	Thu 3/24/22	Thu 3/24/22													
11	REF/FREEZER INSTALLATION	5 days	Fri 3/25/22	Thu 3/31/22	10												
12	FABRICATE/INSTALL S/S TRIM	10 days	Thu 3/31/22	Wed 4/13/22													
13	FLOOR FINISHES	5 days	Fri 4/1/22	Thu 4/7/22	11												
14	INSTALL COILING DOOR	5 days	Thu 4/14/22	Wed 4/20/22	3												
15	CLOSE OUT	2 days	Thu 4/21/22	Fri 4/22/22													

Project: YUCCA SENIOR CENTER
Date: Tue 1/25/22

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			